

Tasks	Approx Start Date	Approx End Date
ACCESS ROADS MAINTENANCE & RESTORATION		
Formal Road Assessments	3/8/2021	3/19/2021
Design/Develop Repair Documents	3/22/2021	3/31/2021
Internal Construction by BCPOS and Public Works	3/9/2021	5/21/2021
Determine if Road Repairs need to be contracted	4/22/2021	4/22/2021
Develop RFP or add to existing Contract	4/22/2021	5/25/2021
Bidding/Contracting	5/25/2021	6/30/2021
Permitting/CPP Processes	4/26/2021	7/6/2021
Active Construction for Road Repairs	7/19/2021	1/6/2022
BRIDGE REPLACEMENT		
Bridge Site Assesment	4/21/2021	5/3/2021
Develop RFP for Bridge Engineering	5/3/2021	6/1/2021
Bidding/Contracting for Engineering	6/1/2021	7/1/2021
Design/Develop New Bridge Plans and Specs	7/5/2021	8/25/2021
Bid Out Bridge Structures	9/1/2021	9/29/2021
Procure Permitting	8/25/2021	9/30/2021
Procure Bridge Strcutres	10/1/2021	11/5/2021
Construct Abutments from approved and permitted plans	11/8/2021	12/3/2021
Coordinate Bridge Setting	12/6/2021	12/9/2021
Set Bridges	12/13/2021	1/3/2022
Construction Site Restoration	1/3/2022	2/14/2022
COMMUNICATION/PUBLIC OUTREACH		
Web Page	2/24/2021	2/24/2024
Downstream Residents: OEM	10/19/2020	9/30/2022
General Public	3/2/2021	2/24/2024
CULTURAL RESOURCES		
BCPOS Evaluation	11/1/2020	11/2/2025
Contracted Survey	11/1/2021	11/2/2022
CULVERT REPLACEMENT		
Identify Culverts for replacement	2/17/2021	3/19/2021
Procure materials for Installation	3/22/2021	4/21/2021
Internal Construction by BCPOS and Public Works	4/14/2021	9/17/2021
EWP-FUNDED PROJECTS		
Submit EWP grant, approval and signature	1/11/2021	3/5/2021
Mulching Contract		
Develop RFP for Aerial Mulching	1/11/2021	2/17/2021
Bidding/Contracting	2/17/2021	3/31/2021
Permitting/CPP Processes	3/15/2021	4/30/2021
Preconstruction Meeting	4/1/2021	4/1/2021
Contractor Hauls Trees Into Project Area	4/5/2021	5/21/2021
Mastication by Contractor	4/5/2021	8/31/2021
Aerial Mulching Operation Part 1	5/3/2021	6/30/2021
Aerial Mulching Operation Part 2	7/16/2021	8/31/2021
Design/Development of Mitigation and Restoration Measures (IP)		

RFP or Inhouse Planning for Construction	2/1/2021	3/15/2021
Bidding/Contracting	3/15/2021	4/19/2021
Permitting/CPP Processes	4/1/2021	6/2/2021
Preconstruction Meeting	4/20/2021	4/20/2021
Construction of Mitigation Measures	5/17/2021	8/31/2021
Construction of Restoration Measures	6/14/2021	8/31/2021
FORESTRY		
Evaluate Hazard Trees Throughout Property	11/2/2020	11/7/2025
Hazard Tree Removal	3/1/2021	10/31/2025
Parking Lot and Access Road 1	11/2/2020	2/26/2021
Lichen Loop Project Area	3/1/2021	4/16/2021
Other Trails: Contractor	4/5/2021	9/9/2021
Future Tree Death: Rec&Facilities	4/19/2021	10/31/2025
Provide Mulch for Staging Area Reclamation	6/8/2020	6/19/2020
Provide Tree Boles/Branches for Small Debris Flow Capture	6/8/2020	6/19/2020
Disease/Insect Control	1/4/2021	1/4/2024
Tree Planting in Critical Need Areas	9/1/2021	11/17/2023
SIGNAGE		
Evaluate Signage Repair/Replacement Needs	2/1/2021	3/31/2021
Procure All Materials for New or Replacement Signs	4/5/2021	6/7/2021
Preparation of Signs	4/19/2021	7/16/2021
Work with BCPOS Staff to Determine Timing on New and Replacement Signage	6/7/2021	8/5/2021
Update Kiosks	9/13/2021	3/31/2022
Installation of Temporary Signage	10/19/2020	1/29/2021
Order, deliver to others, install flash flood signage	3/15/2021	5/31/2021
Installation of Permanent Signage	7/12/2021	3/31/2022
TRAIL PROTECTON & RESTORATION		
Complete Trail Assessments	4/1/2021	9/29/2023
Plan/Develop Trail Repair Plans	4/1/2021	9/29/2023
Trails Crew/Volunteers to Complete Repairs/Mitigation	4/1/2021	8/31/2023
Reclamation of Disturbed Work Areas	9/1/2021	9/29/2023
TRAILHEADS/PARKING LOTS & AMENITIES		
Move resources away from potential debris flow locations	3/3/2021	4/16/2021
Park Bench Replacement	3/15/2021	5/31/2021
Complete Assessments including Drainage Survey	4/26/2021	7/23/2021
Re-design Parking Lots due to Damage	7/26/2021	12/10/2021
Survey in Parking Lot Repairs	1/3/2022	1/28/2022
Procure Materials for Installation	11/1/2021	1/28/2022
Parking Lot Repairs	2/1/2022	3/24/2022
Reclamation of Disturbed Site	3/27/2022	4/7/2022
VEGETATION RECOVERY & PROTECTION		
Protect Sensitive Areas	10/19/2020	10/31/2023
Seed Collection and Installation	9/1/2021	5/2/2022
Forb Island Planting	9/27/2021	5/2/2022
VOLUNTEER ACTIVITIES		
Worm Fencing	4/5/2021	1/4/2022

Signage Assistance	5/3/2021	11/24/2021
WRV Seed Collection	10/1/2021	3/31/2022
Small Wood Features	10/4/2021	4/1/2022
WEED MANAGEMENT		
List C / Cheatgrass Pre-Treatment	5/3/2021	10/3/2022
List A Weed Species Control	5/3/2021	10/3/2022
List B Weed Species Control	5/3/2021	10/3/2022
WILDLIFE RESOURCES HABITAT RESTORATION		
Elk Movement Pattern Monitoring	11/1/2021	4/1/2025
Visual Barriers	4/5/2021	1/4/2022
Sensitive Species Resources Protection	4/5/2021	5/3/2021