## APPENDIX "C"

## BOULDER COUNTY CIP - 2007 Sales Tax CURRENT PHASING PLAN

**DRAFT** 

CURRENT PHASING PLAN									
			ESTIM/						
		Pre-	2017	2018	2019 -	2022 -	CURRENT		
		2017			2021	2024	STATUS		
CURRENT ROAD/SHOULDER SAFETY PROJECTS									
1	SH 7 / E. County Line Road Intx. *	*****					Completed		
2	McCaslin / Coalton Intersection *	*****					Completed		
3	SH 119 / N. 63rd St. Intersection Construction *	*****					Completed		
4	East County Line Shoulders - Austin to SH 7	*****					Completed		
5	Lee Hill Drive - 4th Street to Olde Stage Road	*****					Completed		
6	Cherryvale Road Shoulders - Baseline to Arapahoe	*****					Completed		
7	Ped Connection to City of Boulder Euclid Station *	*****					Completed		
8	N. 63rd Bridge over Lefthand Creek *	*****					Completed		
9	Valmont Reconstruction - 75th to 95th	*****					Completed		
10	Neva/Niwot Shoulders - Foothills Highway to N. 63rd	*****					Completed		
11	SH 66 / East County Line Road Intersection *	*****					Completed		
12	SH 93 Shoulders - SH 170 to SH 128 *	*****					Completed		
13	SH119 Pedestrian Underpass -Airport Road *	*****					Completed		
14	US 36 Bikeway *	*****					Completed		
15	Stone Canyon / US 36 Intersection Improvements	*****					Completed		
16	SH119 Pedestrian Underpass - Hover Road *	*****	***		i — — —		In Construction		
17	Isabelle / Valmont Reconstruction - 95th St. Intx.		*****				In Construction		
18	95th Street Reconstruction - Lafayette to Boulder Creek		*****				In Construction		
	Arapahoe Rd N. 119th St. to E. County Line Rd		*****				In Construction		
	SH 42 Improvements - Short Street Intersection *		*****				In Design		
	111th Street Widening *		*****				In Design		
22	South Boulder Road Widening - Mallory Drive to 120th *				*****		In Design		
23	US 287 / Isabelle Road Intersection				*****		In Design		
24	71st Street - SH 52 to Lookout Road				*****		In Design		
25	95th Street Reconstruction - Boulder Creek to City of Lon	gmont			*****		In Design		
	East County Line Road Shoulders - Longmont to Hwy52	Ĭ				*****	Concept Only		
	SH 7 / N. 119th St. Intx. *					*****	In Design		
	Niwot Road - 95th to US287					*****	In Design		
PRO									
29	SH 42 Improvements - Short to Pine Street *				*****		Concept Only		
	Isabelle Road Reconstruction - 95th to 109th					*****	Concept Only		
	ECL Road Shoulders - SH52 to Jasper Rd. (no OL)					*****	Concept Only		
	SH170 Shoulders - (Eldorado Springs Drive) *					*****	Concept Only		
	S. 120th Street - Lafayette to Dillon Rd.					*****	On-Hold		
	Ped Connection to Gunbarrel Station - Spine Trail *					*****	On-Hold		
	79th Street - SH 52 to Lookout Road					*****	On-Hold		
	Hygiene Road Shoulders - 75th to US36					*****	On-Hold		
	JECTS REQUIRING ACTION BY PROJECT PARTNER				<u> </u>		311 110/4		
	SH42 Pedestrian Underpass - S. of Paschal *	1	1		*****		In Design		
	120th Street Bridge over Coal Creek *					*****	In Design		
	SH66 Improvements - Main to Hover *					*****	Concept Only		
	SH42 Improvements - Pine to Lock Street & intx. *					*****	On-Hold		
40	SH42 Improvements - Hecla Drive Intersection *					*****	On-Hold On-Hold		
	75th Street - Plateau Road Intersection.					*****	On-Hold		
	SH7 Bike Lanes - 5th Avenue to Broadway (Lyons)					*****	On-Hold		
	oject relies on matching funds from local agency / state or	federal	Could b	e accele	rated if	funding s			
F1	ojoot rones on matering funds nom fotal agency / state or	ieueiai.	Jouid D	o accert	iai <del>c</del> u II I	unung a	เขนแนมเช.		

## APPENDIX "C"

## BOULDER COUNTY CIP - 2007 Sales Tax CURRENT PHASING PLAN

**DRAFT** 

CURRENT PHASING PLAN									
		ESTIMATED TIMELINE							
		Pre-	2017	2018	2019 -	2022 -	CURRENT		
		2017			2021	2024	STATUS		
TRANSIT PROJECTS									
1	Special Transit Bus Barn *	*****					Completed		
2	Transit ITS *	*****					Completed		
3	JUMP to Erie / LYNX Service *	*****					Completed		
4	BOLT / J Buy-Up *	*****					Completed		
5	Longmont Free-Ride Program *	*****					Completed		
6	Countywide Bus Stop Improvements	*****					Completed		
7	Bus-then-Bike Shelter Construction *	*****	*****	*****			Ongoing		
8	Real-Time Bus Stop Displays			*****	*****		In Design		
9	Countwide Pass Support Program	*****	*****	*****	*****	*****	In Operation		
10	CLIMB Route *	*****	*****	*****	*****	*****	In Operation		
11	"Y" Route	*****	*****	*****	*****	*****	In Operation		
12	"FLEX" Fort Collins-to-Boulder *	*****	*****	*****	*****	*****	In Operation		
13	"L" Route *	*****	*****	*****	*****	*****	In Operation		
TRAIL PROJECTS									
1	St Vrain Greenway - ECL Underpass *	*****					Completed		
2	Coal Creek Trail - Mayhoffer to Marshall Mesa *	*****					Completed		
3	Rock Creek Trail - Mayhoffer to Coalton *	*****					Completed		
4	LOBO Trail - Four Mile SH119 Connection *	*****					Completed		
5	LOBO Trail - 95th Street Bridge Construction *	*****					Completed		
6	LOBO Trail - 83rd to 95th *	*****					Completed		
7	Coal Creek / Rock Creek Trail - 120th to Flagg Park	*****					Completed		
8	Coal Creek Trail - Flagg Park to Erie	*****	L	L	<u> </u>		Completed		
9	LOBO Trail - IBM Connector *	*****	***				In Construction		
10	LOBO Trail - William's Fork Connector		*****	***			In Design		
11	RTD Rail Trail (formerly UP)- Master Plan		*****	***			In Design		
12	St. Vrain Greenway - Phase I: Golden Ponds to Pella *			*****			In Design		
13	LOBO Trail - Four Mile RR Underpass			*****			In Design		
14	Nederland Trails (County Road 130) *			1	*****		In Design		
15	RTD Rail Trail - Erie-to-Boulder				*****		Concept Only		
16	St. Vrain Greenway - Phase II: 61st to US36 *			1		*****	Concept Only		
17	Coal Creek Trail - McCaslin Link *					*****	Concept Only		
	St. Vrain Greenway - Phase III: Pella to 61st					*****	On-Hold		
19	Feeder Canal Trail - Design and Construction					*****	On-Hold		

<sup>\*</sup> Project relies on matching funds from local agency / state or federal.

NOTE: Numbers <u>DO NOT</u> reflect project priority.