


SVR3 EWP Stream Restoration

Project Weekly Construction Notes: 1/2 to 1/5/2018



Date: 1/9/2018

**By: Sharla Lovern – Boulder County Project Manager
EA – General Design Engineering Firm, ERC – Stream Design Engineering Firm, ACC Mountain West - Contractor
Location: St. Vrain Reach 3 – Hygiene Road Work Site
Project Sponsor: Boulder County**

Work in Progress/Completed:

1. No work on 1-1-18 due to ACC holiday.
2. Gage: Finalized in-stream structures and performed initial clean-up of the site, ready for inspection and approval to move forward with vegetation;
3. Gage: Installation of soil filled riprap on the SE corner of the Hygiene Road bridge;
4. Hepp: Continued excavation of borrow area for embankment fill on both the west and east sides of the 7a Breach Repair clay core;
5. Hygiene Road bridge & Breaches 8 & 9: Clearing and grubbing completed and rough grading on NW corner of Hygiene Road bridge continued.

Upcoming Work:

1. Gage: NRCS QA inspection and Owner/Design Team instructions for work remaining prior to seeding and mulching;
2. Hygiene Road bridge: riprap installation on NW corner and around Breach 9;
3. Breach 7a repair: completion of clay core and continued embankment fill;
4. Breach 1: Clearing and grubbing, access road improvements preparing for Swede clay import;
5. Grading for riprap bank stabilization NE of Hygiene Road;
6. Breach 6 repair preparation/planning;
7. Material sorting for in-stream structures on Hepp property;
8. Maintenance of access/erosion/pollution prevention measures.



1-2-18: Embankment fill continues at Breach 7a repair.



1-3-18: In-stream work finishes at Gage property.

St. Vrain Reach 3 Restoration Project: Weekly Construction Notes: 1/2 to 1/5/2018



1-3-18: Consultation for soil filled riprap installation on SE corner of Hygiene Road bridge.



1-3-18: Clearing and grubbing (with traffic control at the bridge) for the NW corner of the Hygiene Rd bridge.



1-4-18: Completed soil filled riprap installation (pre-vegetation) on the SE corner of the bridge. SW corner work eliminated from the scope via work change directive.



1-5-18: Continued borrow efforts for embankment fill at Breach 7a repair.