PROJECT NAME: Anne U White

Project Schedule | **Projected Project Completion Date: 11/21/2019**

Milestones
Assumed Time Required
Current Work In Progress

Task Description	Crew	Start	End	Duration	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
Mobilization	FES	7-Oct	11-Oct	**5 Days**																																																
BMP Installation and Inspection	FES	7-Oct	9-Oct	**3 Days**																																																
Demolition, Clear and Grub	FES	14-Oct	18-Oct	**5 Days**																																															
Earthwork	FES	14-Oct	8-Nov	**20 Days**																																														
RCP Culvert and Boulder Retaining Wall	FES	14-Oct	1-Nov	**15 Days**																																														
Soil Lift and Boulder Toe	FES	28-Oct	8-Nov	**10 Days**																																														
Sandstone Curb	FES	4-Nov	15-Nov	**10 Days**																																													
Class 6 Parking Lot	FES	4-Nov	15-Nov	**10 Days**																																													
Topsoil and Site Finish Grading	FES	14-Nov	19-Nov	**4 Days**																																													
Seeding/Mulch	FES	20-Nov	20-Nov	**1 Days**																																													
Punch List Walk	FES	15-Nov	15-Nov	**1 Days**																																													
Punch list	FES	18-Nov	20-Nov	**3 Days**																																													
Final Completion Walk	FES	21-Nov	21-Nov	**1 Days**																																													
De- Mobilization	FES	18-Nov	21-Nov	**4 Days**																																													